

PIERS AND HARBOURS (IRELAND).

---

RETURN to an Order of the Honourable The House of Commons,  
dated 3 May 1881 :—for,

RETURN "showing how the Sums of 45,000 *l.* Voted by Parliament last Session for the Erection of PIERS and HARBOURS, and 15,000 *l.* Locally and otherwise Contributed have been Apportioned among the PIERS and other Works for which this Money was intended under 'The Relief of Distress (Ireland) Act, 1880'; which of such Works have been let to Contractors; the Amount of Contract in each Case and the Dates on which the Contractors are bound to complete each Work; also which of the Works have been undertaken by the Board of Works and the Date of commencing each of them; the Number of Men Employed upon each Work and the Progress towards Completion reached in each Case."

Office of Public Works, Dublin, }  
12 May 1881.

E. HORNBY,  
Secretary.

(*Mr. Arthur O'Connor.*)

---

Ordered, by The House of Commons, to be Printed,  
24 May 1881.

---

RETURN showing how the Sums of 45,000 £ Voted by Parliament last Session for the Erection among the PIERS and other Works for which this Money was intended under "The Relief of Contract in each Case and the Dates on which the Contractors are bound to complete Date of commencing each of them; the Number of Men Employed upon each Work and

1.	2.	3.	4.	5.	6.	
No.	NAME OF PIER.	COUNTY.	To be carried out by Contractor or by Board of Works.	Apportionment of the Sum of 45,000 £ Voted by Parliament, and 15,000 £ Contributed Locally or otherwise.	Amount of Contract.	
				£.	£. s. d.	
1	Glenisagh - - -	Clois -	Board of Works -	1,200	- - -	1
2	Gowless Tallig - - -	" -	" - ditto - - -	250	- - -	2
3	Gowless Ross - - -	" -	" - ditto - - -	000	- - -	3
4	Baltimore - - -	Cork -	Contractor - - -	4,600	5,700 - -	4
5	Dunmoe - - -	" -	" - ditto - - -	610	685 5 4	5
6	Gerrahies Reef - - -	" -	Board of Works -	220	- - -	6
7	Mill Cove - - -	" -	Contractor - - -	760	000 - -	7
8	Buzarshan - - -	Donnegal -	Board of Works -	900	- - -	8
9	Dawson Bay - - -	" -	Contractor - - -	5,400	5,707 10 -	9
10	Malin Beg - - -	" -	" - ditto - - -	1,100	840 - -	10
11	Ranagh - - -	" -	" - ditto - - -	1,200	1,030 - -	11
12	Turvey - - -	" -	" - ditto - - -	900	815 - -	12
13	Teelin - - -	" -	" - ditto - - -	5,000	7,000 - -	13
14	Bash - - -	Galway -	" - ditto - - -	3,130	3,080 10 -	14
15	Dooleen - - -	" -	Board of Works -	2,500	- - -	15
16	Glenagevagh - - -	" -	Contractor - - -	050	050 - -	16
17	Inishleena - - -	" -	Board of Works -	000	- - -	17
18	Lonsan - - -	" -	" - ditto - - -	600	- - -	18
19	Oranmore - - -	" -	Contractor - - -	350	510 4 6	19
20	Pooladine (Armore) -	" -	Board of Works -	1,400	- - -	20
21	Roundstone - - -	" -	" - ditto - - -	2,600	- - -	21
22	Gleek - - -	Kerry -	Contractor - - -	1,350	1,325 8 -	22
23	Gleek - - -	Mayo -	Board of Works -	800	- - -	23
24	Lacken - - -	" -	" - ditto - - -	2,440	- - -	24
25	Lacken - - -	" -	" - ditto - - -	4,000	- - -	25
26	Malinbeg - - -	" -	Contractor - - -	5,500	3,650 - -	26
27	Reerah - - -	" -	Board of Works -	1,700	- - -	27
28	Toninsally - - -	" -	Contractor - - -	2,000	1,900 - -	28
29	Inishcross - - -	Sligo -	" - ditto - - -	2,110	2,000 - -	29
30	Pooladine - - -	" -	" - ditto - - -	3,500	3,500 - -	30
TOTAL - - - £.				50,000	36,640 10 10	

11 May 1881.

of PIERS and HARBOURS, and 15,000 l. Locally and otherwise Contributed have been Apportioned Districts (Ireland) Act, 1850"; which of such Works have been let to Contractors; the Amount each Week; also which of the Works have been undertaken by the Board of Works and the the Progress towards Completion reached in each Case.

	7.	8.	9.	10.	11.
	Superintendence.	Date of commencing Works.	Date of Completion as per Contract.	Average Number of Men now Employed Daily.	PROGRESS.
	£. s. d.				
1	- - -	6 Dec. 1859	- - -	34	Half work done.
2	- - -	12 Dec. "	- - -	8	Nearly one-third work done.
3	- - -	10 Oct. "	- - -	15	Nearly half work done.
4	210 - -	8 Oct. "	1 May 1862	22	Nearly one-fifth work done.
5	84 14 8	7 Mar. 1861	1 Oct. 1861	11	More than one-seventh work done.
6	- - -	- - -	- - -	- - -	Not commenced.
7	70 - -	- - -	1 Nov. 1861	- - -	- - ditto.
8	- - -	- - -	- - -	- - -	- - ditto.
9	212 8 -	4 Oct. 1860	1 May 1862	20	More than one-tenth work done.
10	140 - -	- - -	- - -	- - -	Not commenced.
11	150 - -	6 Dec. 1860	1 Nov. 1861	37	More than one-fourth work done.
12	86 - -	12 Aug. "	1 Sept. "	18	Nearly nine-tenths of work done.
13	400 - -	18 Nov. "	1 May 1862	37	Works commenced; tools and materials provided.
14	149 10 -	9 Aug. "	1 Sept. 1861	26	Half work done.
15	- - -	6 Dec. "	- - -	30	More than one-sixth work done.
16	100 - -	25 Oct. "	1 May 1861	19	Nearly half work done.
17	- - -	21 Mar. 1861	- - -	27	One-sixth work done.
18	- - -	20 Nov. 1860	- - -	27	Nearly half work done.
19	50 15 6	- - -	1 Nov. 1861	- - -	Not commenced.
20	- - -	3 Jan. 1861	- - -	28	One-fourth work done.
21	- - -	7 Dec. 1860	- - -	24	- - ditto.
22	114 12 -	1 Nov. "	1 July 1861	31	Nearly one-third work done.
23	- - -	- - -	- - -	- - -	Not commenced.
24	- - -	8 Sept. 1860	- - -	25	Nearly half work done.
25	- - -	18 Sept. "	- - -	22	Nearly one-fifth work done.
26	280 - -	31 Aug. "	1 June 1862	22	Nearly one-fourth work done.
27	- - -	27 Aug. "	- - -	22	Nearly half work done.
28	150 - -	8 Sept. "	1 July 1861	16	More than one-third work done.
29	110 - -	7 Sept. "	1 Jan. "	31	Nearly half work done.
30	200 - -	9 Oct. "	1 July 1862	36	One-tenth of the work done.
	2,406 - 2	- - -	- - -	831	21 per cent. average.

Rob. Manning, Engineer.

